

PROPOSED PROJECT SCHEDULE – (DRAFT #5)

ACTIVITY/Description	DATE	DURATION	NOTES
• AC&DCC Committee Meeting	May 05, 2015		Approve Admin Center Floor Plans Review Project Cost Estimates
• County Board Approves Design	May 11, 2015		Present Floor Plans and Elevations to County Board for review and approval to proceed
• AC&DCC Committee Meeting	June 02, 2015		Committee Update
• County Board Review	June 18, 2015		County Board Update
• AC&DCC Committee Meeting	July 07, 2015		Committee Update
• County Board Review	July 16, 2015		County Board Update
• Complete Construction Documents	July 31, 2015		
• Bid Documents Released	July 31, 2015	4 Weeks	
• Start DSPS Review	August 05, 2015		
• Bids Received	August 27, 2015		
• Start CM Bid Review	August 28, 2015		
• Complete CM Bid Review	September 01, 2015		
• AC&DCC Committee Reviews Bids	September 01, 02 or 03, 2015		
• County Board Final Bid Approval	September 01, 02 or 03, 2015		
• Start Contract Execution	September 09, 2015		
• Start Construction HHS and AB Phase 1	September 21, 2015		Challenge: Complexity of Associated Bank occupying First Floor
• Start Construction Phase 2 AB Building	August 01, 2016		Dependent upon date Associated Bank moves into new office
• Complete Phase 1 Administrative Building	October, 2016		
• Substantial Completion	December 30, 2016		
• Final Completion	January 27, 2017		