



**LA CROSSE COUNTY**  
Exceptional services. Extraordinary place.

# TOWN HALL

## Family

March 2025



# AGENDA

- Hillview Project update-








Old light fixtures and  
ceiling tiles

Old Sprinkler







Original Handrails

Original corridor flooring



Refurbished Handrails

New corridor flooring





Old sprinkler head pipe will be removed

Doors will be painted











# HILLVIEW PROJECT UPDATE

---

- Punch list-walk through occurred on 3/18
- Areas needing touch – ups were identified with blue tape. Those “blue tape items” will be completed or fixed but will not prevent us from moving residents back onto 900.
- DHS-Engineer and Health Surveyor walk through- 900 hall on Wed 3/19 and Thus 3/20. We received occupancy on 3/24.
- Furniture (wardrobes and bedside stands) did not make our estimated delivery date on 3/21. This also did not prevent us from moving people back. They have shipped and are arriving on Tuesday 4/1/25.
- Our temporary solution was to reuse old bedside stands and purchase individual clothing racks for the 14 residents moving back. A simple inexpensive solution.
- Residents began moves back to 900 on Tue 3/25/2025 from 100 hall.



# HILLVIEW PROJECT UPDATE

Work on the 1000-day room-convert to Main Dining

- abate the flooring
- new fan coil
- new flooring
- demo of corridor wall
- install pillars

COMPLETION by mid April

- 800-day room to be abated and new flooring will begin once the 1000- day room is completed and reopened for dining.



















We are all excited about the newly renovated areas in the nursing home.

Thank you for your patience during the construction,  
and the unexpected things that occur and will likely occur during our transitions.

We are honored you chose Hillview to care for you or your loved ones.  
Thank you all for your continued support!



# Next Meeting

End of April or May; TBD